



**Nutley Board of Education  
Lincoln, Radcliffe, Yantacaw, Washington, High School & Spring Garden  
Construction Progress and Status  
July 31, 2009**

Work Status Update:

**Washington Elementary School:**

- Stucco installation continued with scaffold set up and lath installation.
- Repair work of existing façade substrate continued.
- Demolition of the vestibule continued.
- Cornice installation is ongoing around the building.
- Roof replacement is scheduled to commence by August 7, 2009.

**Yantacaw Elementary School:**

- Masonry re-pointing is ongoing.
- Parapet wall parging and reconstruction continues.
- Coping stone and stone details replacement has commenced..
- Copper cornice restoration is ongoing.

**Lincoln Elementary School:**

- Masonry re-pointing work is ongoing.
- Coping stone removal, copper flashing installation and coping stone replacement is ongoing.
- Masonry infill and brick replacement throughout continued.
- Lintel replacement continued.

**Radcliffe Elementary School:**

- Masonry re-pointing/repairs continued.
- Painting of existing steel lintels and tectum supports continued.
- Roof replacement continued:
  - Gym Roof – metal coping remains.
  - Low Roof gym area – metal coping remains.
  - 2 story Classroom – Rear (west) end cap sheet and metal coping remain.
  - 2 Story Front Classrom – base sheet installation completed, cap sheet and metal coping remain.
  - 1 Story Front Classrom – Work to commence on 8/3/09.
- Window replacement at glass block locations is scheduled for August 5, 2009.

**Nutley High School:**

- Roofing contractor to schedule this work following commencement at Washington School.

**Spring Garden Masonry Restoration:**

- Masonry re-pointing and lintel replacement is ongoing.
- Coping stone replacement is underway.
- Parging of foundation walls is underway
- Parapet reconstruction is underway.

**Spring Garden Addition and Renovation:**

- Asphalt demolition was completed on 7/30/09.
- Tree removal was completed on 7/29/09.
- Demolition of existing gym storage area commenced on 7/31/09.
- Temporary electric and phones to the trailers was installed on 7/27/09.
- Storm system installation will commence during the week of August 3, 2009.
- Footing and foundations will commence as storm system installation allows.

