



**Nutley Board of Education
Lincoln, Radcliffe, Yantacaw, Washington, High School & Spring Garden
Construction Progress and Status
July 14, 2009**

Work Status Update:

Washington Elementary School:

- Masonry restoration work resumed on June 25, 2009.
- Demolition of existing brick face façade was completed on July 10, 2009.
- Repair work of existing façade substrate is being performed.
- Stucco installation is scheduled to commence during the week of July 13, 2009.
- Cornice installation is underway around the building.

Yantacaw Elementary School:

- Masonry restoration contractor mobilized on June 25, 2009.
- Masonry re-pointing is well underway.
- Parapet wall demolition was completed on June 10, 2009.
- Coping stone and stone details are being removed for cleaning and repairs.
- Copper cornice repair work is underway.

Lincoln Elementary School:

- Masonry restoration contractor mobilized on June 25, 2009.
- Masonry re-pointing work is well underway.
- Coping stone removal, copper flashing installation and coping stone replacement is underway.
- Shed and existing greenhouse demolition is underway.

Radcliffe Elementary School:

- Masonry restoration contractor mobilized on June 25, 2009.
- Masonry copper flashing for new roof installation is underway.
- Masonry re-pointing/repairs are underway throughout.
- Roof replacement commenced on July 6, 2009.
- Roofing will be ongoing throughout the month of July 2009.
- Gymnasium window demolition was performed on July 7, 2009.

Nutley High School:

- Roofing contractor took samples of roof tile to match existing.

Spring Garden Masonry Restoration:

- Masonry restoration contractor mobilized on June 25, 2009.
- Chimney demolition is underway, brick repairs remain.
- Re-pointing and lintel replacement is underway.
- Coping stone removal and cleaning is underway.
- Parging of foundation walls is underway

Project Update
July 14, 2009
Page 2

Spring Garden Addition and Renovation:

- Contracts were issued to the successful bidders.
- Kickoff Meeting and first Project Meeting were held.
- General Contractor is scheduled to mobilize on site during the week of July 13, 2009.
- Work will commence during the month of July 2009.

