



Nutley Board of Education
Lincoln, Radcliffe, Yantacaw, Washington, High School & Spring Garden
Construction Progress and Status
November 20, 2009

Work Status Update:

Washington Elementary School:

- Masonry Restoration work was completed and ready for final punch list walkthrough.
- Roofing was complete along with the coping and downspouts.
- Exterior lighting installation was completed by the Roofing Contractor.
- Window replacement continued on off hours.

Yantacaw Elementary School:

- No work performed.

Lincoln Elementary School:

- No work performed.

Radcliffe Elementary School:

- Window replacement and store front installation continued during off hours.

Nutley High School:

- Roofing contractor has received the clay tile but work is on hold at this time.

Spring Garden Masonry Restoration:

- No work performed.

Spring Garden Addition and Renovation:

- Gymnasium masonry wall installation continues.
- Concrete curb installation commenced.
- Asphalt paving base course installation commenced.
- HVAC Boiler room work continued.
- New boilers were delivered.
- Gymnasium roof installation commenced and the roof is water tight.
- Electrical rough in with masonry installation continues.
- Stair tower masonry wall installation continues.